

Community and Enterprise Resources Quarter 2 to Quarter 4 2021/2022 scrutiny of change in BRAG status
(Excludes measures which are now complete)

Ensure communities are safe, strong and sustainable

The council addresses climate change by reducing greenhouse gas emissions, adapting to the impacts of climate change, and acting sustainably

Actions/ Measures	Qtr 2 Comments	Q2 Status	Qtr 4 Comments	Q4 Status
Develop new Sustainable Development and Climate Change Strategy (2022-2027) for Committee approval by March 2022	Development of the final strategy will be subject to the outcomes from the consultation exercise.	Report Later	Slippage on the public engagement element of the development of the strategy has had a knock-on effect on the rest of the timescales. The strategy will now be made available for committee approval in June 2022.	Amber

Vacant, derelict and contaminated land is brought back into productive use

Actions/ Measures	Qtr 2 Comments	Q2 Status	Qtr 4 Comments	Q4 Status
Implement projects approved within the Vacant and Derelict Land Fund framework 2021/2022.	VDLF Delivery Plan 2021/2022 submitted and approved by Scottish Government. Report also approved at Community and Enterprise Resources Committee on 28 September 2021.	Green	VDLF report was approved at Community and Enterprise Resources Committee on 28 September 2021. A delay in the implementation of an associated project (Clyde Gateway Cuningar Ph.2) has impacted the delivery of 2021/2022 funded VDLF projects. These projects are being progressed for implementation in 2022-23 on completion of the Cuningar Ph.2 works in Summer 2022.	Amber

Promote sustainable and inclusive economic growth and tackle disadvantage

Road and transportation infrastructure supports new development, enables use of public transport and encourages active travel

Actions/ Measures	Qtr 2 Comments	Q2 Status	Qtr 4 Comments	Q4 Status
Complete Greenhills Road major transport infrastructure project	Current programme has a planned completion date of the end of 2021, and contractual completion date in mid May 2021. Additional COVID-19 and material shortage related costs and other cost increases were identified and a	Green	Current programme has a planned completion date of the end of April 2022, although some finishing works will continue into May. Additional COVID-19 and material shortage related costs and other cost increases were identified and a package	Amber

	package of measures to manage these is being developed. Material and resources pressures are continuing to affect programme.		of measures to manage these has been developed. Material and resource pressures are continuing to affect programme.	
--	--	--	---	--

(Data/Information correct as at: 28 April 2022)