

## Report

3

Report to: Housing and Technical Resources Committee

Date of Meeting: 18 May 2011
Report by: Chief Executive

**Executive Director (Housing and Technical Resources)** 

Subject: Capital Budget Monitoring 2010/2011 - Housing and

**Technical Resources (HRA)** 

## 1. Purpose of Report

1.1. The purpose of the report is to:-

◆ provide information on the progress of the capital programme for Housing and Technical Resources (HRA) for the period 1 April 2010 to 18 March 2011.

## 2. Recommendation(s)

- 2.1. The Committee is asked to approve the following recommendation(s):
  - that the Housing and Technical Resources (HRA) capital programme of £42.033million, and expenditure to date of £33.997million, be noted.

## 3. Background

- 3.1. This is the fifth capital monitoring report presented to the Housing and Technical Resources Committee for the financial year 2010/2011.
- 3.2. The report details the financial position for Housing and Technical Resources (HRA) on Appendix A.

### 4. Employee Implications

4.1. None.

### 5. Financial Implications

- 5.1. The total capital programme for Housing and Technical Resources (HRA) for 2010/2011 is £42.033million. Anticipated spend to date was £42.033million, and £33.997million has been spent (80.88% of full budget). This represents a position of £8.036million behind profile. This time last year £34.031million was spent (84.15%).
- 5.2. Housing and Technical Resources have advised that an underspend of £1.950m is anticipated in 2010/2011 following the recent bad weather conditions. As reported at the previous Housing and Technical Resources Committee this is higher than first anticipated.

## 6. Other Implications

6.1. The main risk associated with the Council's Capital Programme is failure to manage the projects resulting in a significant overspend. The risk has been assessed as low given the detailed project management plans prepared and monitored for each project. The risk of an overspend is managed through 4 weekly Investment Management Meetings.

## 7. Equality Impact Assessment and Consultation Arrangements

- 7.1. This report does not introduce a new policy, function or strategy or recommend a change to existing policy, function or strategy and therefore no impact assessment is required.
- 7.2. There was also no requirement to undertake any consultation in terms of the information contained in this report.

## Archibald Strang Chief Executive

# Lindsay Freeland Executive Director (Housing and Technical Resources)

28 March 2011

## Link(s) to Council Values/Improvement Themes/Objectives

♦ Accountable, Effective and Efficient

#### **Previous References**

♦ Housing and Technical Resources Committee, 2 March 2011

## **List of Background Papers**

♦ Financial ledger to 18 March 2011

### **Contact for Further Information**

If you would like to inspect the background papers or want further information, please contact:-

Paul Manning, Head of Finance Ext: 4532 (Tel: 01698 454532)

E-mail: paul.manning@southlanarkshire.gov.uk

South Lanarkshire Council Housing Capital Programme 2010/2011 As at 18 March 2011	Appendix A	
	£000's	£000's
Anticipated Capital Expenditure 2010/2011		
2009/2010 Carry Forward plus New Projects Approved in 2010/2011		42,033
Estimated Financing Position 2010/2011		
<ol> <li>Capital Receipts</li> <li>Capital Financed From Current Revenue</li> <li>Prudential Borrowing</li> <li>Specific Grant</li> </ol>	5,670 9,727 25,111 1,525	
		<u>42,033</u>
Actual Expenditure to 18 March 2011		
Carry Forward plus New Projects		33,997
Actual Financing Position to 18 March 2011		
<ol> <li>Capital Receipts</li> <li>Capital Financed From Current Revenue</li> <li>Prudential Borrowing</li> <li>Specific Grant</li> </ol>	5,502 9,727 18,062 706	<u>33,997</u>